

BharatNet Status

Implementation of the project in two Phases:-

❖ Phase-I

- Phase- I to connect 1 lakh GPs is completed.
- Implementation through CPSUs: BSNL, RailTel, PGCIL
- Existing fibre of BSNL (between Blockto GPs) used to lay and connect new OFC under the project.
- At present work is under progress in balance GPs.

❖ Phase-II (around 1.42 Lakh GPs excluding BHQs & including GPs over Satellite media)

- New OFC from Block to GPs - Life time maintenance of network by dedicated Fibres providers for GPs.

Implementation of Phase-II

Phase II Models	Work Front Ph 2 (without BHQs)	Work Front Ph 2 (Including BHQs)	OFC Laid	OFC Laid	Service Ready GPs (Exc. BHQs)	Service Ready GPs (Inc. BHQs)
	GPs	GPs	Kms	GPs	GPs	GPs
PVT. Model (BBNL)	7382	7612	22733	7585	7357	7585
State Led Model	71411	71797	160735	33673	26715	27073
BSNL	27025	27385	65757	15820	10526	10682
PPP Model	29625	29625	0	0	0	0
Misc. & other Newly created GPs	2844	2844				
Total	138287	139263	249225	57078	44598	45340

❖ Overall Project Status as on 06th Dec.2021

- Length of OFC laid: 5, 58,022 Kms.
- No of GPs connected on OFC (OFC Laid GPs) 1,81,024 GPs
- No of GPs Made Service Ready (On fibre & satellite) 1,71,675 GPs